


Sequence of Construction

- Stage 1
1. Install perimeter erosion and sediment control (ESC) measures, including silt fence, safety fence, inlet protection, and culvert inlet protection as delineated on the plans.
 2. Construct stabilized construction entrances at the locations indicated on the plan.
 3. Isolate the existing Lake Terrace pond by installing silt fence and safety fence in locations shown, and constructing diversions & sediment traps as necessary to prevent sediment from on-site construction activities from reaching the existing pond. This will establish a "green zone" which will protect the existing pond from sediment laden run-off during this initial stage.
 4. Excavate southern sediment/stormwater basin (SB #1) where indicated on plan. Install riser & anti-vortex device, connect the principal spillway pipe to the existing 48" storm drain line as shown. Construct diversions to direct water to the sediment/stormwater basins as shown on the plans.
 5. Construct a temporary on-site vehicle transportation route (construction road stabilization) with stone to allow grading operations to cut down the hill on the west side of the southern half of the site and fill the east side of the southern half of the site.
 6. This stage of ESC measures will allow the Contractor to perform cut operations on the hillside adjacent to Kennedy Avenue as well as fill operations along South Main Street areas (other than the "green zone").
 7. Prior to clearing and grubbing the northern parcel, excavate northern sediment/stormwater basin (SB #3) where indicated on plan. Install riser & anti-vortex device, connect the principal spillway pipe to the existing 36" storm drain line as shown. Construct diversions to direct water to the sediment/stormwater basins as shown on the plans.




EROSION AND SEDIMENT CONTROL MEASURE LEGEND

- SAF SAFETY FENCE VESCH STD. & SPEC. 3.01
- CE CONSTRUCTION ENTRANCE VESCH STD. & SPEC. 3.02
- RS CONSTRUCTION ROAD STABILIZATION VESCH STD. & SPEC. 3.03
- SF SILT FENCE VESCH STD. & SPEC. 3.05
- SD STORM DRAIN PROTECTION VESCH STD. & SPEC. 3.07
- CP CULVERT INLET PROTECTION VESCH STD. & SPEC. 3.08
- RM RIGHT-OF-WAY DIVERSION VESCH STD. & SPEC. 3.11
- DM DIVERSION VESCH STD. & SPEC. 3.12
- ST TEMPORARY SEDIMENT TRAP VESCH STD. & SPEC. 3.13
- SF SURFACE ROUGHENING VESCH STD. & SPEC. 3.29
- TD TOPSOILING VESCH STD. AND SPEC 3.30
- PS PERMANENT SEEDING VESCH STD. & SPEC. 3.32
- ML MULCHING VESCH STD. & SPEC. 3.35
- BL SOIL STABILIZATION BLANKETS & MATTING VESCH STD. & SPEC. 3.36

SEDIMENT TRAP INFORMATION					
TRAP #	TRAP ELEVATION (BOTTOM OF TRAP)	WET STORAGE INLET ELEVATION (BOTTOM OF TRAP)	SPILLWAY LENGTH	SPILLWAY WIDTH (SEE SHEET C3.04)	SPILLWAY HEIGHT (SEE SHEET C3.04)
1	2098.00'	2095.00'	18.0'	362.00'	2.5'
2	2102.00'	2099.00'	8.0'	201.00'	3.0'

SCALE IN FEET



ANDERSON & ASSOCIATES, INC.
Professional Design Services
www.andassoc.com
100 Andrew St.
Blacksburg, Va. 24060
540-552-5592
Virginia - North Carolina - Tennessee

DATE : 27 AUG 07
DESIGNED: RJA, LBL
DRAWN : WSH, LBL
CHECKED : TTK
QA/QC : WTC

REV. # COMMENTS DATE

FIRST & MAIN
PHASE 1
BLACKSBURG, VIRGINIA

EROSION & SEDIMENT CONTROL PLAN
STAGE 1

DOCUMENT NO. 22559-310
SHEET C3.01